

**TOWN OF GRANBY  
TOWN BRIDGES BUILDING COMMITTEE  
PUBLIC WORKS BUILDING  
52 North Granby Road & Remote by Zoom  
Monday May 15, 2023  
5:00 PM**

**PRESENT:** Jonathan (Jon) Boardman, Chairman; Dave Demchak, Committee Member;  
Kirk Severance, Director of Public Works

**CALL TO ORDER:**

Chairman Boardman called the meeting to order at 5:00 p.m.

**PUBLIC SESSION**

No public comments

**APPROVAL OF MINUTES**

The approval of the October 17, 2022, meeting notes was postponed until the next committee meeting.

**BRIDGE PROGRESS AND UPDATES**

**MOOSEHORN ROAD BRIDGE,**

Bids were solicited through RFPs for inspection and construction services. WMC was selected to handle inspections and Dayton Construction was hired for construction services.

A temporary bridge with traffic lights has been installed. Headwalls, girders, and the membrane have been installed. It is expected that the bridge will be reopened to traffic in mid-July with final completion in October.

**GRIFFIN ROAD BRIDGE**

Bridge construction is complete. The town is in the process of submitting paperwork for reimbursement from the state. The Town is working to improve the road conditions in the area surrounding the bridge.

**HUNGARY ROAD BRIDGE**

Bridge construction is complete. Submission of the reimbursement paperwork is pending.

**SIMSBURY ROAD BRIDGE**

The project is slated to begin in 2024. Preliminary plans for utility work and site lines have begun. Discussions have been held with the Granby Land Trust. Bidding for inspection services is expected to be in November of 2023.

**DONAHUE ROAD BRIDGE**

WMC was originally selected to handle the engineering inspection services. Due to the lack of a certified inspector, we were required to select another bidder. M&J was chosen, and a contract has been signed. The Brunalli Construction Company won the contract for construction services. Tree trimming, inland & wetlands, property easements and moving of utilities have taken place. A kickoff safety meeting is scheduled for May 17<sup>th</sup>. The bridge is tentatively scheduled to be closed to traffic in July.

**ADJOURNMENT**

On a motion by D. Demchak and seconded by J. Boardman, the meeting was adjourned at 5:11 p.m.

Respectfully submitted,



Lisa Pyatt  
Recording Secretary